DG-T03-PR-01 Price summary - Type 03 - Brick two-storey single

SUPPLY SCOPE: the Nudura ICF formwork + accessories (section A) are our FIXED price. Every other package (section B) is the turnkey-kit BOQ at indicative Leeds / Yorkshire Q4 2026 rates - supplied in good faith, every rate editable, to be checked by the relevant professional and priced by the contractor. All figures ex VAT unless stated. QUOTATION - NOT FOR CONSTRUCTION.

Client sheet 3,600 x 7,500 -> Nudura Bond 3,639 x 7,499 | 45.0 deg | eaves 4,351 | ridge 6,164 | Q01 28.10.26

A. Nudura supply - our fixed price

Item	SKU	Qty	Order	Box price	Total	Note
Nudura 6in Standard straight form (pre-cut)	NUS-I0096-06-PC	92	31 x 3	149.37	4,630.47	every form from the populated model, Nudura Bond, no stack joints
Nudura 6in Standard 90 deg corner form (pre-cut)	NUS-I0090-06-PC	36	6 x 6	154.41	926.46	
End caps 152 mm (6in) - opening jambs	NUS-A0ECF-06	36	1 x 40	105.84	105.84	
Lintel closures 152 mm (6in) - heads + sills	NUS-PLINT-06	42	1 x 60	181.44	181.44	3 per lintel piece
Spray foam (1 can per 22 forms)	NUS-SF-BOX	6	1 x 12	75.60	75.60	
Fibre tape (1 roll per 50 forms)	NUS-FT-BOX	3	1 x 10	52.50	52.50	
Protective tape	NUS-PT-BOX	1	1 x 4	33.60	33.60	
Bracing + alignment hire (1 stillage x 1 wk)	ALIGN	1	1 weeks	80.00	80.00	hire = the ICF install only: 2 d install + 1 pour + 1 cure + 1 strike = 5 working days -> 1 wk
BuildEase pre-cut service (setup + per form + cuts)	PRECUT	128	55 cut forms		469.00	GBP 350 setup + 0.50 / form + GBP 1 / m cut (standard type - modelling included)
Haulage - Tankersley S75 3DH to Leeds (<= 40 miles, 1 artic)	HAUL	1		335.27	335.27	
				Supply total	6,890.18	

Summary

	GBP
A. Nudura supply (fixed)	6,890.18
B. Turnkey-kit BOQ net (indicative, editable)	47,222.35
B + OH&P 15.0%	54,305.70
TOTAL NET (A + B)	61,195.88
+ contingency 10.0%	67,315.47
TOTAL inc VAT 20.0%	80,778.56
Programme (working days, element by element - see BQ-01)	33.6 days