DG-T02-BQ-01 Turnkey-kit BOQ and programme - Type 02 - Brick double garage

SUPPLY SCOPE: the Nudura ICF formwork + accessories (section A) are our FIXED price. Every other package (section B) is the turnkey-kit BOQ at indicative Leeds / Yorkshire Q4 2026 rates - supplied in good faith, every rate editable, to be checked by the relevant professional and priced by the contractor. All figures ex VAT unless stated. QUOTATION - NOT FOR CONSTRUCTION.
Dortech garage types - turnkey-kit BOQ rates, Leeds / Yorkshire, Q4 2026, EX VAT, net of OH&P; (applied on the BOQ). Material = supply rate per unit; labour = hours per unit x the gang rate. INDICATIVE - every rate is editable on the portal BOQ page and in the workbook. Sources: [PB] Nudura Price Book v0001 (12.10.26, Tankersley); [SAP] Tremco Dryvit SAP price export (03.07.26); [NGR] Nudura Garden Rooms engine.js DEFAULT_RATES (UK 2026 trade); [TLS] TLS Garden Rooms engine.js; [WEB] merchant prices checked 28.10.26 (Marley Modern ~GBP 1.48 + VAT each, 10.7/m2); [MKT] market rate (no source on the machine - brick slips installed GBP 120-200/m2 on EPS incl. insulation; ours is slips only on the Nudura EPS). Yorkshire factor 0.95 applied to UK labour (Leeds below the UK mean).

Labour 34.00 GBP/h | OH&P; 15.0% | contingency 10.0% - the editable version is the BOQ page on the portal and the Excel download.

Bill	Item	Qty	Unit	Supply rate	Install rate	Supply	Install	Total
Bill 1 - Preliminaries	Site setup, welfare, skip, setting out	1.00	item	650.00	272.00	650.00	272.00	922.00
Bill 1 - Preliminaries	Access scaffold / towers	1.00	item	480.00	136.00	480.00	136.00	616.00
Bill 2 - Groundworks + substructure	Excavate raft + thickened edge (reduce level 402 + edge to 500)	17.32	m3	18.00	11.90	311.76	206.11	517.87
Bill 2 - Groundworks + substructure	Muck away (bulked x1.25)	21.64	m3	52.00	0.00	1,125.28	0.00	1,125.28
Bill 2 - Groundworks + substructure	RWG drainage - short run to soakaway / connection	1.00	item	420.00	340.00	420.00	340.00	760.00
Bill 2 - Groundworks + substructure	MOT Type 1 hardcore 150, compacted	3.86	m3	48.00	17.00	185.28	65.62	250.90
Bill 2 - Groundworks + substructure	Sand blinding + 1200g DPM	43.34	m2	5.30	2.04	229.70	88.41	318.11
Bill 2 - Groundworks + substructure	A393 mesh top + bottom (laps incl.)	8.00	sheet	70.00	11.90	560.00	95.20	655.20
Bill 2 - Groundworks + substructure	Starter bars T12 @ 600 into the ICF + edge bars	0.13	t	1,250.00	952.00	162.50	123.76	286.26
Bill 2 - Groundworks + substructure	C32/40 raft concrete 200 + thickened edge	11.29	m3	152.00	40.80	1,716.08	460.63	2,176.71
Bill 2 - Groundworks + substructure	Concrete pump - raft pour	1.00	pour	650.00	0.00	650.00	0.00	650.00
Bill 2 - Groundworks + substructure	Power float finish (garage floor, fall to the door)	39.40	m2	1.50	2.72	59.10	107.17	166.27
Bill 3 - ICF walls (install + concrete)	Stand the Nudura forms (78 forms, 4.3 min / form): set-out, bracing + alignment, rebar, end caps / lintels	1.00	gang-day	0.00	816.00	0.00	816.00	816.00
Bill 3 - ICF walls (install + concrete)	Pour the ICF core (walls + gables, one day), 4-man pour gang	1.00	gang-day	0.00	1,088.00	0.00	1,088.00	1,088.00
Bill 3 - ICF walls (install + concrete)	Strike the bracing + alignment system (after 1 day cure)	1.00	gang-day	0.00	816.00	0.00	816.00	816.00
Bill 3 - ICF walls (install + concrete)	Wall reinforcement T12 (vertical @ 600, horizontal alternate courses) + lintel bars - supply (fixing in the install line)	0.22	t	1,250.00	0.00	275.00	0.00	275.00
Bill 3 - ICF walls (install + concrete)	C32/40 core concrete 6in - supply (placing in the install line)	7.59	m3	152.00	0.00	1,153.68	0.00	1,153.68
Bill 3 - ICF walls (install + concrete)	Concrete pump - ICF pour	1.00	pour	650.00	0.00	650.00	0.00	650.00
Bill 4 - Roof structure + floors (carpentry: supply + install incl. fixings)	Wall plate 47 x 150 C24 treated on the eaves walls (bedded)	12.15	m	5.60	8.50	68.04	103.28	171.32
Bill 4 - Roof structure + floors (carpentry: supply + install incl. fixings)	Wall plate fixings - M12 anchors into the ICF core @ 1,200 + washers	13.00	nr	3.20	5.10	41.60	66.30	107.90

Bill	Item	Qty	Unit	Supply rate	Install rate	Supply	Install	Total
Bill 4 - Roof structure + floors (carpentry: supply + install incl. fixings)	Trussed rafters (fink) @600, span 6.48 m	10.00	nr	174.15	25.50	1,741.50	255.00	1,996.50
Bill 4 - Roof structure + floors (carpentry: supply + install incl. fixings)	Binders + diagonal bracing 25 x 100	37.09	m	1.35	2.72	50.07	100.88	150.95
Bill 4 - Roof structure + floors (carpentry: supply + install incl. fixings)	Truss clips to the wall plate (2 per truss)	20.00	nr	1.10	2.72	22.00	54.40	76.40
Bill 4 - Roof structure + floors (carpentry: supply + install incl. fixings)	Twist / holding-down straps (2 per truss)	20.00	nr	1.40	3.40	28.00	68.00	96.00
Bill 4 - Roof structure + floors (carpentry: supply + install incl. fixings)	PROVISIONAL floors / decking - 18 P5 loft storage boards on the ceiling ties (storage-rated trusses)	16.27	m2	9.50	8.50	154.56	138.29	292.85
Bill 4 - Roof structure + floors (carpentry: supply + install incl. fixings)	PROVISIONAL - 47 x 72 noggins under the board edges	27.12	m	1.90	3.40	51.53	92.21	143.74
Bill 4 - Roof structure + floors (carpentry: supply + install incl. fixings)	PROVISIONAL - deck screws	16.27	m2	0.60	0.00	9.76	0.00	9.76
Bill 4 - Roof structure + floors (carpentry: supply + install incl. fixings)	PROVISIONAL - insulated loft hatch + folding ladder	1.00	nr	185.00	68.00	185.00	68.00	253.00
Bill 4 - Roof structure + floors (carpentry: supply + install incl. fixings)	Gable ladders (barge, rails, outriggers 47 x 72)	44.87	m	1.35	2.72	60.57	122.05	182.62
Bill 4 - Roof structure + floors (carpentry: supply + install incl. fixings)	Gable lateral restraint straps @ 2 m to the trusses / rafters (both gables)	8.00	nr	4.50	6.80	36.00	54.40	90.40
Bill 4 - Roof structure + floors (carpentry: supply + install incl. fixings)	Carpentry sundries - nails, screws, framing anchors	1.00	item	45.00	0.00	45.00	0.00	45.00
Bill 5 - Roof coverings + rainwater goods	Breathable roofing membrane (laps incl.)	54.80	m2	1.10	1.02	60.28	55.90	116.18
Bill 5 - Roof coverings + rainwater goods	Treated battens 25 x 50 @ 345 gauge	168.40	m	0.85	0.68	143.14	114.51	257.65
Bill 5 - Roof coverings + rainwater goods	Marley Modern smooth grey tiles (drawn: 484, +3% breakage)	499.00	nr	1.48	1.19	738.52	593.81	1,332.33
Bill 5 - Roof coverings + rainwater goods	Dry ridge + half-round ridge tiles (15 drawn)	6.38	m	24.00	11.90	153.12	75.92	229.04
Bill 5 - Roof coverings + rainwater goods	Dry verge units	14.96	m	14.00	6.80	209.44	101.73	311.17
Bill 5 - Roof coverings + rainwater goods	uPVC fascia + vented soffit	12.75	m	16.00	11.90	204.00	151.72	355.72
Bill 5 - Roof coverings + rainwater goods	uPVC barge boards 22 x 225	14.96	m	14.00	10.20	209.44	152.59	362.03
Bill 5 - Roof coverings + rainwater goods	Half-round gutter 112 black + fittings	12.75	m	11.00	6.80	140.25	86.70	226.95
Bill 5 - Roof coverings + rainwater goods	Downpipe sets 68 round black: swan neck to the outlet, clipped to the side wall (6 clips), shoe	2.00	nr	38.00	34.00	76.00	68.00	144.00

Bill	Item	Qty	Unit	Supply rate	Install rate	Supply	Install	Total
Bill 6 - External wall finish	Monolith BrickPlus slips 215 x 65 x 20 - supply + fix + point (flat area)	51.32	m2	42.00	37.40	2,155.44	1,919.37	4,074.81
Bill 6 - External wall finish	L-shaped corner slips (drawn: 240 legs)	292.00	nr	1.65	1.02	481.80	297.84	779.64
Bill 6 - External wall finish	Slip adhesive 25 kg	11.00	bag	19.50	0.00	214.50	0.00	214.50
Bill 6 - External wall finish	Pointing mortar 25 kg	9.00	bag	16.00	0.00	144.00	0.00	144.00
Bill 6 - External wall finish	Base starter track + stop trims	45.60	m	6.00	3.40	273.60	155.04	428.64
Bill 7 - Opening schedule (doors + windows)	L1-D01 Electric insulated roller garage door 4,800 x 2,286 S.O., RAL 7016: 77 slats, box behind the lintel course, guides, tubular motor, 2 remotes, manual override, brush seals	1.00	nr	2,461.25	272.00	2,461.25	272.00	2,733.25
Bill 7 - Opening schedule (doors + windows)	L1-D02 Composite personnel door 900 x 2,286 S.O.: frame, fixed overpanel, multipoint lock, lever handles, low threshold; illbruck ME110 internal membrane (5.5 m) + sealant	1.00	nr	1,067.94	184.96	1,067.94	184.96	1,252.90
Bill 7 - Opening schedule (doors + windows)	L1-W01 Alu-clad timber window 1,200 x 914 S.O., RAL 7016, DGU, trickle vent, handles, aluminium cill; illbruck ME110 internal membrane (4.2 m) + sealant	1.00	nr	753.29	113.56	753.29	113.56	866.85
Bill 7 - Opening schedule (doors + windows)	L1-W02 Alu-clad timber window 1,200 x 914 S.O., RAL 7016, DGU, trickle vent, handles, aluminium cill; illbruck ME110 internal membrane (4.2 m) + sealant	1.00	nr	753.29	113.56	753.29	113.56	866.85
Bill 8 - Electrical installation	4 double sockets + 4 LED battens, sub-board, short feed, test + cert	1.00	item	760.00	680.00	760.00	680.00	1,440.00
Bill 9 - Design + approvals (provisional)	Building control (provisional)	1.00	item	650.00	0.00	650.00	0.00	650.00
Bill 9 - Design + approvals (provisional)	Structural engineer - calcs + details (provisional)	1.00	item	850.00	0.00	850.00	0.00	850.00
Bill 9 - Design + approvals (provisional)	Drawings / lawful development certificate (provisional)	1.00	item	1,250.00	0.00	1,250.00	0.00	1,250.00
							BOQ net	35,746.23

Programme - construction time per element (working days)

Element	Days	Note
Site setup + setting out	0.50	welfare, skip, set out the raft
Below ground - excavation, muck away, drainage	2.70	2 operatives + excavator
Footings / substructure - hardcore, DPM, mesh, starter bars	1.00	
Raft pour + power float	1.00	pump on site
Raft cure before the ICF	3.00	minimum before standing the forms (7 days before full load)
ICF install - stand forms, rebar, bracing + alignment	1.00	3-man gang, 4.3 min / form
ICF pour (walls + gables)	1.00	4-man pour gang + pump
ICF cure	1.00	
Strike the bracing + alignment	1.00	alignment hire = 4 working days -> 1 wk
Roof structure	2.10	trusses / rafters + ridge, ladders
Roof coverings + rainwater goods	2.60	2 roofers
Doors, windows + opening tapes	1.30	

Element	Days	Note
External finish	4.40	2 operatives (slips)
Electrics + test	2.50	1 electrician
Snag + clean	0.50	
Total	25.60	about 6 weeks