DG-T03-BQ-01 Turnkey-kit BOQ and programme - Type 03 - Brick two-storey single

SUPPLY SCOPE: the Nudura ICF formwork + accessories (section A) are our FIXED price. Every other package (section B) is the turnkey-kit BOQ at indicative Leeds / Yorkshire Q4 2026 rates - supplied in good faith, every rate editable, to be checked by the relevant professional and priced by the contractor. All figures ex VAT unless stated. QUOTATION - NOT FOR CONSTRUCTION.
Dortech garage types - turnkey-kit BOQ rates, Leeds / Yorkshire, Q4 2026, EX VAT, net of OH&P; (applied on the BOQ). Material = supply rate per unit; labour = hours per unit x the gang rate. INDICATIVE - every rate is editable on the portal BOQ page and in the workbook. Sources: [PB] Nudura Price Book v0001 (12.10.26, Tankersley); [SAP] Tremco Dryvit SAP price export (03.07.26); [NGR] Nudura Garden Rooms engine.js DEFAULT_RATES (UK 2026 trade); [TLS] TLS Garden Rooms engine.js; [WEB] merchant prices checked 28.10.26 (Marley Modern ~GBP 1.48 + VAT each, 10.7/m2); [MKT] market rate (no source on the machine - brick slips installed GBP 120-200/m2 on EPS incl. insulation; ours is slips only on the Nudura EPS). Yorkshire factor 0.95 applied to UK labour (Leeds below the UK mean).

Labour 34.00 GBP/h | OH&P; 15.0% | contingency 10.0% - the editable version is the BOQ page on the portal and the Excel download.

Bill	Item	Qty	Unit	Supply rate	Install rate	Supply	Install	Total
Bill 1 - Preliminaries	Site setup, welfare, skip, setting out	1.00	item	650.00	272.00	650.00	272.00	922.00
Bill 1 - Preliminaries	Access scaffold / towers	27.08	m	38.00	0.00	1,029.04	0.00	1,029.04
Bill 2 - Groundworks + substructure	Excavate raft + thickened edge (reduce level 402 + edge to 500)	12.28	m3	18.00	11.90	221.04	146.13	367.17
Bill 2 - Groundworks + substructure	Muck away (bulked x1.25)	15.35	m3	52.00	0.00	798.20	0.00	798.20
Bill 2 - Groundworks + substructure	RWG drainage - short run to soakaway / connection	1.00	item	420.00	340.00	420.00	340.00	760.00
Bill 2 - Groundworks + substructure	MOT Type 1 hardcore 150, compacted	2.30	m3	48.00	17.00	110.40	39.10	149.50
Bill 2 - Groundworks + substructure	Sand blinding + 1200g DPM	30.02	m2	5.30	2.04	159.11	61.24	220.35
Bill 2 - Groundworks + substructure	A393 mesh top + bottom (laps incl.)	6.00	sheet	70.00	11.90	420.00	71.40	491.40
Bill 2 - Groundworks + substructure	Starter bars T12 @ 600 into the ICF + edge bars	0.12	t	1,250.00	952.00	150.00	114.24	264.24
Bill 2 - Groundworks + substructure	C32/40 raft concrete 200 + thickened edge	8.44	m3	152.00	40.80	1,282.88	344.35	1,627.23
Bill 2 - Groundworks + substructure	Concrete pump - raft pour	1.00	pour	650.00	0.00	650.00	0.00	650.00
Bill 2 - Groundworks + substructure	Power float finish (garage floor, fall to the door)	27.29	m2	1.50	2.72	40.94	74.23	115.17
Bill 3 - ICF walls (install + concrete)	Stand the Nudura forms (128 forms, 4.3 min / form): set-out, bracing + alignment, rebar, end caps / lintels	2.00	gang-day	0.00	816.00	0.00	1,632.00	1,632.00
Bill 3 - ICF walls (install + concrete)	Pour the ICF core (walls + gables, one day), 4-man pour gang	1.00	gang-day	0.00	1,088.00	0.00	1,088.00	1,088.00
Bill 3 - ICF walls (install + concrete)	Strike the bracing + alignment system (after 1 day cure)	1.00	gang-day	0.00	816.00	0.00	816.00	816.00
Bill 3 - ICF walls (install + concrete)	Wall reinforcement T12 (vertical @ 600, horizontal alternate courses) + lintel bars - supply (fixing in the install line)	0.37	t	1,250.00	0.00	462.50	0.00	462.50
Bill 3 - ICF walls (install + concrete)	C32/40 core concrete 6in - supply (placing in the install line)	12.96	m3	152.00	0.00	1,969.92	0.00	1,969.92
Bill 3 - ICF walls (install + concrete)	Concrete pump - ICF pour	1.00	pour	650.00	0.00	650.00	0.00	650.00
Bill 4 - Roof structure + floors (carpentry: supply + install incl. fixings)	Wall plate 47 x 150 C24 treated on the eaves walls (bedded)	15.00	m	5.60	8.50	84.00	127.50	211.50
Bill 4 - Roof structure + floors (carpentry: supply + install incl. fixings)	Wall plate fixings - M12 anchors into the ICF core @ 1,200 + washers	15.00	nr	3.20	5.10	48.00	76.50	124.50

Bill	Item	Qty	Unit	Supply rate	Install rate	Supply	Install	Total
Bill 4 - Roof structure + floors (carpentry: supply + install incl. fixings)	Loose C24 rafters (cut roof)	97.39	m	4.60	6.12	447.99	596.03	1,044.02
Bill 4 - Roof structure + floors (carpentry: supply + install incl. fixings)	Glulam GL24h ridge beam 100 x 440 (framer pick, engineer to confirm)	0.34	m3	1,150.00	204.00	391.00	69.36	460.36
Bill 4 - Roof structure + floors (carpentry: supply + install incl. fixings)	225 metal-web floor joists @ 400 across the 3.07 m width (18 nr incl. doubled trimming + trimmed)	55.21	m	13.50	4.08	745.34	225.26	970.60
Bill 4 - Roof structure + floors (carpentry: supply + install incl. fixings)	C24 ledgers on the ICF (47 x 178 side walls, 47 x 150 deck-edge on the gables)	16.18	m	6.20	10.20	100.32	165.04	265.36
Bill 4 - Roof structure + floors (carpentry: supply + install incl. fixings)	Simpson ICFVL-CW + ICFLC ledger connectors, cast into the ICF @ <= 1,200	18.00	nr	9.80	5.10	176.40	91.80	268.20
Bill 4 - Roof structure + floors (carpentry: supply + install incl. fixings)	Joist hangers + top-chord restraint clips (trimmed joists, trimmer, doubled joists)	40.00	nr	4.20	5.10	168.00	204.00	372.00
Bill 4 - Roof structure + floors (carpentry: supply + install incl. fixings)	22 Egger Protect P5 T&G; deck, glued + screwed	18.64	m2	12.50	8.50	233.00	158.44	391.44
Bill 4 - Roof structure + floors (carpentry: supply + install incl. fixings)	Quarter-turn timber stair to AD K - 15 risers x 193 / 230, 3 kite winders, 900 wide, 40.0 deg (joinery manufacturer)	1.00	nr	1,650.00	544.00	1,650.00	544.00	2,194.00
Bill 4 - Roof structure + floors (carpentry: supply + install incl. fixings)	900 guarding round the stair well on the first floor	2.91	m	85.00	40.80	247.35	118.73	366.08
Bill 4 - Roof structure + floors (carpentry: supply + install incl. fixings)	Flat wall dormer over the stair head (2018 wide): framed cheeks + face, flat joists, GRP roof 2.96 m2, fibre-cement cladding 3.13 m2, code 4 lead, fixed light 562 x 600	1.00	nr	2,400.00	1,224.00	2,400.00	1,224.00	3,624.00
Bill 4 - Roof structure + floors (carpentry: supply + install incl. fixings)	Garage ceiling - 12.5 fire-rated plasterboard + skim (30 min under the room, BC to confirm)	17.75	m2	9.00	15.30	159.75	271.57	431.32
Bill 4 - Roof structure + floors (carpentry: supply + install incl. fixings)	Gable ladders (barge, rails, outriggers 47 x 72)	34.27	m	1.35	2.72	46.26	93.21	139.47
Bill 4 - Roof structure + floors (carpentry: supply + install incl. fixings)	Gable lateral restraint straps @ 2 m to the trusses / rafters (both gables)	8.00	nr	4.50	6.80	36.00	54.40	90.40
Bill 4 - Roof structure + floors (carpentry: supply + install incl. fixings)	Carpentry sundries - nails, screws, framing anchors	1.00	item	45.00	0.00	45.00	0.00	45.00
Bill 5 - Roof coverings + rainwater goods	Breathable roofing membrane (laps incl.)	51.20	m2	1.10	1.02	56.32	52.22	108.54
Bill 5 - Roof coverings + rainwater goods	Treated battens 25 x 50 @ 345 gauge	171.60	m	0.85	0.68	145.86	116.69	262.55
Bill 5 - Roof coverings + rainwater goods	Marley Modern smooth grey tiles (drawn: 476, +3% breakage)	491.00	nr	1.48	1.19	726.68	584.29	1,310.97
Bill 5 - Roof coverings + rainwater goods	Dry ridge + half-round ridge tiles (18 drawn)	7.80	m	24.00	11.90	187.20	92.82	280.02
Bill 5 - Roof coverings + rainwater goods	Dry verge units	11.42	m	14.00	6.80	159.88	77.66	237.54

Bill	Item	Qty	Unit	Supply rate	Install rate	Supply	Install	Total
Bill 5 - Roof coverings + rainwater goods	uPVC fascia 22 x 225 + vented soffit	15.60	m	16.00	11.90	249.60	185.64	435.24
Bill 5 - Roof coverings + rainwater goods	uPVC barge boards 22 x 250	11.42	m	14.00	10.20	159.88	116.48	276.36
Bill 5 - Roof coverings + rainwater goods	Half-round gutter 112 black + fittings	15.60	m	11.00	6.80	171.60	106.08	277.68
Bill 5 - Roof coverings + rainwater goods	Downpipe sets 68 round black: swan neck to the outlet, clipped to the side wall (6 clips), shoe	2.00	nr	38.00	34.00	76.00	68.00	144.00
Bill 6 - External wall finish	Monolith BrickPlus slips 215 x 65 x 20 - supply + fix + point (flat area)	87.66	m2	42.00	37.40	3,681.72	3,278.48	6,960.20
Bill 6 - External wall finish	L-shaped corner slips (drawn: 432 legs)	440.00	nr	1.65	1.02	726.00	448.80	1,174.80
Bill 6 - External wall finish	Slip adhesive 25 kg	18.00	bag	19.50	0.00	351.00	0.00	351.00
Bill 6 - External wall finish	Pointing mortar 25 kg	15.00	bag	16.00	0.00	240.00	0.00	240.00
Bill 6 - External wall finish	Base starter track + stop trims	44.30	m	6.00	3.40	265.80	150.62	416.42
Bill 7 - Opening schedule (doors + windows)	L1-D01 Electric insulated roller garage door 2,400 x 2,286 S.O., RAL 7016: 77 slats, box behind the lintel course, guides, tubular motor, 2 remotes, manual override, brush seals	1.00	nr	1,658.37	204.00	1,658.37	204.00	1,862.37
Bill 7 - Opening schedule (doors + windows)	L1-D02 Composite personnel door 900 x 2,286 S.O.: frame, fixed overpanel, multipoint lock, lever handles, low threshold; illbruck ME110 internal membrane (5.5 m) + sealant	1.00	nr	1,067.94	184.96	1,067.94	184.96	1,252.90
Bill 7 - Opening schedule (doors + windows)	L1-W01 Alu-clad timber window 1,200 x 914 S.O., RAL 7016, DGU, trickle vent, handles, aluminium cill; illbruck ME110 internal membrane (4.2 m) + sealant	1.00	nr	753.29	113.56	753.29	113.56	866.85
Bill 7 - Opening schedule (doors + windows)	L1-W11 Alu-clad timber window 600 x 914 S.O., RAL 7016, DGU, trickle vent, handles, aluminium cill; illbruck ME110 internal membrane (3.0 m) + sealant	1.00	nr	519.65	110.16	519.65	110.16	629.81
Bill 7 - Opening schedule (doors + windows)	L1-W12 Alu-clad timber window 600 x 914 S.O., RAL 7016, DGU, trickle vent, handles, aluminium cill; illbruck ME110 internal membrane (3.0 m) + sealant	1.00	nr	519.65	110.16	519.65	110.16	629.81
Bill 7 - Opening schedule (doors + windows)	L1-W13 Alu-clad timber window 900 x 914 S.O., RAL 7016, DGU, trickle vent, handles, aluminium cill; illbruck ME110 internal membrane (3.6 m) + sealant	1.00	nr	636.46	111.86	636.46	111.86	748.32
Bill 8 - Electrical installation	2 double sockets + 2 LED battens, sub-board, short feed, test + cert	1.00	item	520.00	476.00	520.00	476.00	996.00
Bill 9 - Design + approvals (provisional)	Building control (provisional)	1.00	item	650.00	0.00	650.00	0.00	650.00
Bill 9 - Design + approvals (provisional)	Structural engineer - calcs + details (provisional)	1.00	item	850.00	0.00	850.00	0.00	850.00
Bill 9 - Design + approvals (provisional)	Drawings / lawful development certificate (provisional)	1.00	item	1,250.00	0.00	1,250.00	0.00	1,250.00
							BOQ net	47,222.35

Programme - construction time per element (working days)

Element	Days	Note
Site setup + setting out	0.50	welfare, skip, set out the raft

Element	Days	Note
Below ground - excavation, muck away, drainage	2.20	2 operatives + excavator
Footings / substructure - hardcore, DPM, mesh, starter bars	1.00	
Raft pour + power float	1.00	pump on site
Raft cure before the ICF	3.00	minimum before standing the forms (7 days before full load)
ICF install - stand forms, rebar, bracing + alignment	2.00	3-man gang, 4.3 min / form
ICF pour (walls + gables)	1.00	4-man pour gang + pump
ICF cure	1.00	
Strike the bracing + alignment	1.00	alignment hire = 5 working days -> 1 wk
First floor, stair + roof structure	7.40	joists, deck, stair, guarding, ceiling; rafters + glulam ridge, ladders
Roof coverings + rainwater goods	2.60	2 roofers
Doors, windows + opening tapes	1.50	
External finish	7.10	2 operatives (slips)
Electrics + test	1.80	1 electrician
Snag + clean	0.50	
Total	33.60	about 7 weeks