DG-T02-PR-01 Price summary - Type 02 - Brick double garage

SUPPLY SCOPE: the Nudura ICF formwork + accessories (section A) are our FIXED price. Every other package (section B) is the turnkey-kit BOQ at indicative Leeds / Yorkshire Q4 2026 rates - supplied in good faith, every rate editable, to be checked by the relevant professional and priced by the contractor. All figures ex VAT unless stated. QUOTATION - NOT FOR CONSTRUCTION.

Client sheet 6,500 x 6,000 -> Nudura Bond 6,483 x 6,077 | 23.0 deg | eaves 2,496 | ridge 3,891 | Q01 28.10.26

A. Nudura supply - our fixed price

Item	SKU	Qty	Order	Box price	Total	Note
Nudura 6in Standard straight form (pre-cut)	NUS-I0096-06-PC	58	20 x 3	149.37	2,987.40	every form from the populated model, Nudura Bond, no stack joints
Nudura 6in Standard 90 deg corner form (pre-cut)	NUS-I0090-06-PC	20	4 x 6	154.41	617.64	
End caps 152 mm (6in) - opening jambs	NUS-A0ECF-06	28	1 x 40	105.84	105.84	
Lintel closures 152 mm (6in) - heads + sills	NUS-PLINT-06	42	1 x 60	181.44	181.44	3 per lintel piece
Spray foam (1 can per 22 forms)	NUS-SF-BOX	4	1 x 12	75.60	75.60	
Fibre tape (1 roll per 50 forms)	NUS-FT-BOX	2	1 x 10	52.50	52.50	
Protective tape	NUS-PT-BOX	1	1 x 4	33.60	33.60	
Bracing + alignment hire (1 stillage x 1 wk)	ALIGN	1	1 weeks	80.00	80.00	hire = the ICF install only: 1 d install + 1 pour + 1 cure + 1 strike = 4 working days -> 1 wk
BuildEase pre-cut service (setup + per form + cuts)	PRECUT	78	44 cut forms		433.00	GBP 350 setup + 0.50 / form + GBP 1 / m cut (standard type - modelling included)
Haulage - Tankersley S75 3DH to Leeds (<= 40 miles, 1 artic)	HAUL	1		335.27	335.27	
				Supply total	4,902.29	

Summary

	GBP
A. Nudura supply (fixed)	4,902.29
B. Turnkey-kit BOQ net (indicative, editable)	35,757.28
B + OH&P 15.0%	41,120.87
TOTAL NET (A + B)	46,023.16
+ contingency 10.0%	50,625.48
TOTAL inc VAT 20.0%	60,750.58
Programme (working days, element by element - see BQ-01)	25.6 days