DG-T01-BQ-01 Turnkey-kit BOQ and programme - Type 01 - Brick single garage

SUPPLY SCOPE: the Nudura ICF formwork + accessories (section A) are our FIXED price. Every other package (section B) is the turnkey-kit BOQ at indicative Leeds / Yorkshire Q4 2026 rates - supplied in good faith, every rate editable, to be checked by the relevant professional and priced by the contractor. All figures ex VAT unless stated. QUOTATION - NOT FOR CONSTRUCTION.
Dortech garage types - turnkey-kit BOQ rates, Leeds / Yorkshire, Q4 2026, EX VAT, net of OH&P; (applied on the BOQ). Material = supply rate per unit; labour = hours per unit x the gang rate. INDICATIVE - every rate is editable on the portal BOQ page and in the workbook. Sources: [PB] Nudura Price Book v0001 (12.10.26, Tankersley); [SAP] Tremco Dryvit SAP price export (03.07.26); [NGR] Nudura Garden Rooms engine.js DEFAULT_RATES (UK 2026 trade); [TLS] TLS Garden Rooms engine.js; [WEB] merchant prices checked 28.10.26 (Marley Modern ~GBP 1.48 + VAT each, 10.7/m2); [MKT] market rate (no source on the machine - brick slips installed GBP 120-200/m2 on EPS incl. insulation; ours is slips only on the Nudura EPS). Yorkshire factor 0.95 applied to UK labour (Leeds below the UK mean).

Labour 34.00 GBP/h | OH&P; 15.0% | contingency 10.0% - the editable version is the BOQ page on the portal and the Excel download.

Section	Item	Qty	Unit	Mat rate	Lab h	Material	Labour	Total
1 Preliminaries	Site setup, welfare, skip, setting out	1.00	item	650.00	8.00	650.00	272.00	922.00
1 Preliminaries	Access scaffold / towers	1.00	item	480.00	4.00	480.00	136.00	616.00
2 Below ground	Excavate raft + thickened edge (reduce level 350 + edge 250)	10.65	m3	18.00	0.35	191.70	126.73	318.43
2 Below ground	Muck away (bulked x1.25)	13.32	m3	52.00	0.00	692.64	0.00	692.64
2 Below ground	RWG drainage - short run to soakaway / connection	1.00	item	420.00	10.00	420.00	340.00	760.00
3 Footings + substructure	MOT Type 1 hardcore 150, compacted	1.78	m3	48.00	0.50	85.44	30.26	115.70
3 Footings + substructure	Sand blinding + 1200g DPM	24.32	m2	5.30	0.06	128.90	49.61	178.51
3 Footings + substructure	A393 mesh top + bottom (laps incl.)	6.00	sheet	70.00	0.35	420.00	71.40	491.40
3 Footings + substructure	Starter bars T12 @ 600 into the ICF + edge bars	0.10	t	1,250.00	28.00	125.00	95.20	220.20
3 Footings + substructure	C32/40 raft concrete 200 + thickened edge	6.98	m3	152.00	1.20	1,060.96	284.78	1,345.74
3 Footings + substructure	Concrete pump - raft pour	1.00	pour	650.00	0.00	650.00	0.00	650.00
3 Footings + substructure	Power float finish (garage floor, fall to the door)	22.11	m2	1.50	0.08	33.16	60.14	93.30
4 ICF walls	Erect the Nudura forms (62 forms), bracing + alignment, openings	62.00	form	0.00	0.21	0.00	453.22	453.22
4 ICF walls	Wall reinforcement T12 (vertical @ 600, horizontal alternate courses) + lintel bars	0.17	t	1,250.00	28.00	212.50	161.84	374.34
4 ICF walls	C32/40 core concrete 6in (pumped, 3 lifts)	5.96	m3	152.00	1.20	905.92	243.17	1,149.09
4 ICF walls	Concrete pump - wall pour	1.00	pour	650.00	0.00	650.00	0.00	650.00
4 ICF walls	Timber wall plate 47 x 150 on the eaves walls + straps	12.15	m	5.60	0.25	68.04	103.28	171.32
5 Roof structure	Trussed rafters (fink) @600, span 3.64 m	10.00	nr	114.41	0.75	1,144.10	255.00	1,399.10
5 Roof structure	Binders + diagonal bracing 25 x 100	31.48	m	1.35	0.08	42.50	85.63	128.13
5 Roof structure	PLACEHOLDER - loft storage decking 18 P5 boards on the ceiling ties (optional)	0.00	m2	14.00	0.02	0.00	0.00	0.00
5 Roof structure	Gable ladders (barge, rails, outriggers 47 x 72)	29.58	m	1.35	0.08	39.93	80.46	120.39
6 Roof coverings	Breathable roofing membrane (laps incl.)	36.20	m2	1.10	0.03	39.82	36.92	76.74
6 Roof coverings	Treated battens 25 x 50 @ 345 gauge	126.30	m	0.85	0.02	107.35	85.88	193.23
6 Roof coverings	Marley Modern smooth grey tiles (drawn: 308, +3% breakage)	318.00	nr	1.48	0.04	470.64	378.42	849.06
6 Roof coverings	Dry ridge + half-round ridge tiles (15 drawn)	6.38	m	24.00	0.35	153.12	75.92	229.04
6 Roof coverings	Dry verge units	9.86	m	14.00	0.20	138.04	67.05	205.09
6 Roof coverings	uPVC fascia + vented soffit	12.75	m	16.00	0.35	204.00	151.72	355.72
6 Roof coverings	uPVC barge boards 22 x 225	9.86	m	14.00	0.30	138.04	100.57	238.61
6 Roof coverings	Half-round gutter 112 black + fittings	12.75	m	11.00	0.20	140.25	86.70	226.95
6 Roof coverings	Downpipe sets 68 round black	2.00	nr	38.00	1.00	76.00	68.00	144.00
7 External finish	Monolith BrickPlus slips 215 x 65 x 20 - supply + fix + point (flat area)	40.34	m2	42.00	1.10	1,694.28	1,508.72	3,203.00
7 External finish	L-shaped corner slips (drawn: 240 legs)	291.00	nr	1.65	0.03	480.15	296.82	776.97
7 External finish	Slip adhesive 25 kg	9.00	bag	19.50	0.00	175.50	0.00	175.50
7 External finish	Pointing mortar 25 kg	7.00	bag	16.00	0.00	112.00	0.00	112.00

Section	Item	Qty	Unit	Mat rate	Lab h	Material	Labour	Total
7 External finish	Base starter track + stop trims	37.10	m	6.00	0.10	222.60	126.14	348.74
8 Doors + windows	Electric insulated roller garage door 2.4 x 2.29	1.00	nr	1,650.00	6.00	1,650.00	204.00	1,854.00
8 Doors + windows	Composite personnel door + fixed overpanel	1.00	nr	1,050.00	5.00	1,050.00	170.00	1,220.00
8 Doors + windows	Alu-clad / uPVC windows RAL 7016 (1 nr) - base	1.00	nr	280.00	1.00	280.00	34.00	314.00
8 Doors + windows	Windows - per m2	1.10	m2	420.00	2.50	462.00	93.50	555.50
8 Doors + windows	illbruck ME220 external membrane 100 x 25 m	1.00	roll	58.00	0.00	58.00	0.00	58.00
8 Doors + windows	illbruck ME110 internal membrane 100 x 25 m	1.00	roll	52.00	0.00	52.00	0.00	52.00
8 Doors + windows	Fix the opening membranes	19.40	m	0.00	0.08	0.00	52.77	52.77
9 Electrics	2 double sockets + 2 LED battens, sub-board, short feed, test + cert	1.00	item	520.00	14.00	520.00	476.00	996.00
10 Design + approvals	Building control (provisional)	1.00	item	650.00	0.00	650.00	0.00	650.00
10 Design + approvals	Structural engineer - calcs + details (provisional)	1.00	item	850.00	0.00	850.00	0.00	850.00
10 Design + approvals	Drawings / lawful development certificate (provisional)	1.00	item	1,250.00	0.00	1,250.00	0.00	1,250.00
							BOQ net	25,836.43

Programme - construction time per element (working days)

Element	Days	Note
Site setup + setting out	0.50	welfare, skip, set out the raft
Below ground - excavation, muck away, drainage	1.00	2 operatives + excavator
Footings / substructure - hardcore, DPM, mesh, starter bars	1.00	
Raft pour + power float	1.00	pump on site
Raft cure before the ICF	3.00	minimum before standing the forms (7 days before full load)
ICF walls - stand forms, rebar, bracing + alignment	1.00	3-man gang (4.3 min per form)
ICF core pour	1.00	pump, 3 lifts
Cure + strike bracing	3.00	
Roof structure	1.00	trusses / rafters + ridge, ladders
Roof coverings + rainwater goods	1.90	2 roofers
Doors, windows + opening tapes	1.00	
External finish	3.60	2 operatives (slips)
Electrics + test	1.80	1 electrician
Snag + clean	0.50	
Total	21.30	about 5 weeks